



Infrastructure Investment Facilitation Company

Ongoing Projects Status

Date: 21-Oct-2024

SN	Project name	Project Code	Agreement Signing Date	Delivarables	Due date	Actual Submission Date	Invoice submission date	Invoice Amount (BDT)	Invoice Payment Status	Project Coordinator	Employee Engagement	Coordinator Mobile No.	Remarks
1	NAPE, FS, Masterplan and DPP	40319	25-Sep-24	Inception Report	17-Sep-24	15-Oct-24	-	-	-	Sagufa Nawar	1. Md. Zasim Uddin 2. Shyamal C.N. Talukder	01994685459	
				Draft FS Report	1-Dec-24	-	-	-					
				Final FS Report	31-Dec-24	-	-	-					
2	PGCB-EIA ESIA RAP Madunaghat-Moheshkhali 765kV Transmission Line	40318	22-Sep-24	Inception Report	7-Oct-24	-	-	-	-	Mehedi	Nafiz Ahmed	01749293948	
				Interim Report	25-Nov-24	-	-	-					
				Draft Report	30-Dec-24	-	-	-					
				Final Report	28-Feb-25	-	-	-					
3	Planning Commission, Research	40317	21-Aug-24	Inception Report	8-Sep-24	4-Sep-24	-	-	-	Sagufa Nawar	1. Md. Zasim Uddin 2. Shyamal C.N. Talukder	01994685459	
				Draft Research Guideline	6-Oct-24	-	-	-					
				Final Research Guideline	20-Nov-24	-	-	-					
4	RHD, FS of Babubazar Bridge	40316	1-Jul-24	Inception Report	15-Jul-24	15-Jul-24	-	-	-	Munsi Shahid Anis	1. Ahnaf Anjum 2. Mohana Kawsher	01921717899	
				Interim Report- 1	1-Oct-24	-	-	-					
				Interim Report- 2	1-Dec-24	-	-	-					
				Draft Report	1-Mar-25	-	-	-					
				Final Report	1-Apr-25	-	-	-					
5	BSCIC EIA, IEE & FS works of Printing Industrial Estate	40315	13-Jun-24	Inception Report	20-Jun-24	20-Jun-24	-	-	-	Md. Maidul Hayder	Shyamal C.N. Talukder	01723731307	
				Draft FS Report	27-Jun-24	27-Jun-24	25-Jun-24	1,183,870	Received				
				Final FS Report	11-Jul-24	11-Jul-24	-	-	-				
				Site Clearance certificate	12-Sep-24	-	25-Jun-24	295,967	Pending				
6	BIM FS Construction of Residential Building	40314	16-May-24	Inception Report	27-May-24	27-May-24	10-Jun-24	2,320,000	Pending	Zaki Ishtiaque Hussain	1. Md. Zasim Uddin 2. Md. Tanvirul Haque 3. Jarin Tasnim	01775640436	
				Draft Report	9-Jun-24	-	-	-	-				
				Final Report	30-Jul-24	-	-	-	-				
7	Smart Electronice Waste Management ICT (E- Waste)	40313	21-Apr-24	Inception Report	9-May-24	9-May-24	9-May-24	4,383,987	Received	Saddam Hossain	1. Md. Zasim Uddin 2. Md. Tanvirul Haque 3. Jarin Tasnim	01738962226	
				Interim Report	10-Jun-24	10-Jun-24	10-Jun-24	5,260,784	Received				
				Draft Report	28-Jul-24	-	-	-	-				
				Final Report	27-Aug-24	-	-	-	-				
8	ICT Bangabandhu National ICT Academy (NITCA)	40312	21-Apr-24	Inception Report	9-May-24	9-May-24	9-May-24	2,457,516	Received	Zaki Ishtiaque Hussain	1. Md. Zasim Uddin 2. Md. Tanvirul Haque 3. Jarin Tasnim	01775640436	
				Interim Report	9-Jun-24	9-Jun-24	10-Jun-24	2,949,020	Received				
				Draft Report	23-Sep-24	-	-	-	-				
				Final Report	22-Oct-24	-	-	-	-				
9	ICT Establishing Digital Connectivity II (EDCI)	40311	21-Apr-24	Inception Report	9-May-24	9-May-24	9-May-24	2,426,471	Received	Zaki Ishtiaque Hussain	1. Md. Zasim Uddin 2. Md. Tanvirul Haque 3. Jarin Tasnim	01775640436	
				Interim Report	10-Jun-24	10-Jun-24	10-Jun-24	2,911,765	Received				
				Draft Report	8-Oct-24	-	-	-	-				
				Final Report	22-Oct-24	-	-	-	-				
10	BPDB FS LA RS ESI	40310	2-Jun-24	Inception Report	22-Jun-24	24-Jun-24	2-Jun-24	4,472,222	Pending	Mehedi	1. Ali Mohd. Al-Mamun 2. Shahedul Islam 3. S.k. Nayeem Ahmed	01749293948	
				Draft Report	2-Aug-24	-	-	-	-				
				Final Report	2-Oct-24	-	-	-	-				
11	GTCL, Feasibility Study for Maheshkhali Matarbari Bakhrabad 3rd	40309	13-May-24	Inception Report	28-May-24	24-Jun-24	19-Aug-24	3,240,650	Pending	Mehedi	1. Ali Mohd. Al-Mamun 2. Shahedul Islam 3. S.k. Nayeem Ahmed	01749293948	
				Interim Report	23-Aug-24	22-Aug-24	28-Aug-24	9,721,950	Pending				
				Draft Report	13-Sep-24	-	-	-	-				
				Final Report	13-Nov-24	-	-	-	-				
12	BREB, Trishal Grid	40308	9-May-24	Inception Report	23-May-24	6-Jun-24	9-Jun-24	6,084,075	Pending	Saddam Hossain	1. Md. Zasim Uddin 2. Md. Tanvirul Haque 3. Jarin Tasnim	01738962226	
				Draft Feasibility Report	9-Jun-24	-	-	-	-				
				Final Feasibility Report	23-Jun-24	-	-	-	-				
				Topography survey, Route survey and IEE	8-Jul-24	-	-	-	-				
				Cost Estimate	8-Aug-24	-	-	-	-				
				Draft Tender document	17-Sep-24	-	-	-	-				

A. Lalit



Project name	Project Code	Agreement Signing Date	Delivarables	Due date	Actual Submission Date	Invoice submission date	Invoice Amount (BDT)	Invoice Payment Status	Project Coordinator	Employee Engagement	Coordinator Mobile No.	Remarks
			Technical Tender Evaluation Report	7-Oct-24	-	-	-	-				
			Financial Tender Evaluation Report	14-Oct-24	-	-	-	-				
13 DSCC, Feasibility Study and Detail design of Kanchpur and Baghair Bus Terminal	40307	6-May-24	Inception Report	20-Jun-24	12-Jun-24	12-Aug-24	7,964,805	Pending	Md. Maidul Hayder	1. Ali Mohd. Al-Mamun 2. Shyamal C.N. Talukder 3. Md. A. Latif Sarker 4. Sagufa Nawar	01723731307	
			Preliminary Conceptual Design, FS Report & DPP	5-Aug-24	-	-	-	-				
			Detail Design & Cost Estimate of Kanchpur Bus Terminal	5-Sep-24	-	-	-	-				
			Preliminary Conceptual Design, FS Report & DPP	4-Nov-24	-	-	-	-				
			Detail Design & Cost Estimate of Baghair Bus Terminal	3-Dec-24	-	-	-	-				
			Final Report	2-Jan-25	-	-	-	-				
14 CPA Pangaon Terminal	40305	25-Mar-24	Inception Report & Draft EOI	27-Mar-24	27-Mar-24	17-Apr-24	2,499,375	Received	Nafiz Ahmed	Muhammad Shamsur Rahman	01772080651	
			Draft RFP & Draft Agreement	-	-	-	-	-				
15 Sunamganj University Masterplan and DPP	40303	12-Mar-24	Inception Report	2-Apr-24	1-Apr-24	9-Jun-24	16,840,000	Received	Md. Tanvirul Haque	1. Md. Zasim Uddin 2. Zaki Ishtiaque Hussain 3. Jarin Tasnim	01712210533	
			Draft FS Report	19-Jun-24	9-Jun-24	-	-	-				
			Report of demand analysis	29-Oct-24	-	-	-	-				
			Final academic and Infrastructure master plan	19-Nov-24	-	-	-	-				
			Final FS Report	17-Dec-24	-	-	-	-				
16 DNCC Strengthening Financial management of in Compliance with IPSAS IBAS++	40302	14-Mar-24	Inception Report	22-May-24	22-May-24	10-Jun-24	12,720,000	Received	Zaki Ishtiaque Hussain	1. Md. Zasim Uddin 2. Md. Tanvirul Haque 3. Jarin Tasnim	01775640436	
			Hold a combined Orientation meeting after DNCC's Selection of people and assignment of respective responsibilities	-	-	-	-	-				
			Assets master, register and manual a. Fixed Assets Item Master b. Fixed Assets Manual c. Training of FA Accounting	-	-	-	-	-				
			Development of FA Module /Excel based register & accounting to register FA additions, deletion, depreciation etc.	-	-	-	-	-				
			Updating FA Register and Valuation a. Fixed Assets Register in Excel (Draft) b. Fixed Assets Valuation	-	-	-	-	-				
			Preparation of list of other sub ledgers, namely Bank, Creditors, Debtors	-	-	-	-	-				
			Determination of Balances of Sub ledgers as on cut-off date *	-	-	-	-	-				
			Ascertainment of assets and liabilities as on cut-off date	-	-	-	-	-				

A. Latif

Project name	Project Code	Agreement Signing Date	Deliverables	Due date	Actual Submission Date	Invoice submission date	Invoice Amount (BDT)	Invoice Payment Status	Project Coordinator	Employee Engagement	Coordinator Mobile No.	Remarks
			Drawing Financial Statements as on cut-off date *	-	-	-	-	-				
			Preparation and delivery of Accounting Rules	-	-	-	-	-				
			Chart of Accounts preparation in compliance with IPSAS and IBAS++ requirements	-	-	-	-	-				
			Training: Accounting, Reporting and Asset Management to all relevant officials/ personnel	-	-	-	-	-				
			Continuously review the accounting and reporting accuracies – compliance accounting policies	-	-	-	-	-				
			Preparation of Trial Balance Financial Statements as on end of Financial Year	-	-	-	-	-				
			Preparation of Financial Statements in compliance with IPSAS and IBAS++	-	-	-	-	-				
			Post-Implementation Support for 12 months after first phase of 12 months	-	-	-	-	-				
			On-the-job support for 12 months after second phase of 12 months	-	-	-	-	-				
17	BAPEX, EIA Begumganj 5, 6 Sunetro 2	40301	11-Mar-24	Clearance certificate	11-Aug-24	11-Aug-24	18-Aug-24	19,981,444	Pending	Ahnaf Anjum	Munsi Shahid Anis	01517260632
18	BGFCL, EIA & IEE of Titas and Bakhrabad Fields	40300	14-Feb-24	EIA Report Submission	14-Aug-24	9-Jun-24	-	-	Ahnaf Anjum	Munsi Shahid Anis	01517260632	
				Clearance certificate submission	14-Dec-24	-	-	-				
19	DPHE Solar Water	40297	10-Jan-24	Inception Report	25-Jan-24	17-Jan-24	11-Feb-24	596,000	Received	Munsi Shahid Anis	S.k. Nayeem Ahmed	01921717899
				Draft Survey data report and analysis	22-Feb-24	27-Feb-24	4-Mar-24	2,384,000	Received			
				Draft FS Report	7-Mar-24	27-Feb-24	4-Mar-24	1,192,000	Received			
				Final FS Report	21-Mar-24	9-Mar-24	16-Apr-24	1,788,000	Pending			
20	BREB 13 PBS Mordernization	40293	3-Dec-23	Draft Report	23-Dec-23	20-Dec-23	-	-	Saddam Hossain	1. Md. Zasim Uddin 2. Md. Tanvirul Haque 3. Zaki Ishtiaque Hussain 4. Jarin Tasnim	01738962226	
				Final Report	2-Jan-24	16-May-24	19-Aug-24	1,746,357	Received			
21	BR Powergen RAP & DD	40292	3-Dec-23	Resettlement Action Plan	17-Dec-23	3-Mar-24	-	-	Md. Tanvirul Haque	1. Md. Zasim Uddin 2. Zaki Ishtiaque Hussain 3. Saddam Hossain 4. Jarin Tasnim	01712210533	
				Architectural space program and Masterplan preparation	7-Jan-24	16-Jan-24	-	-				
				Detailed engineering design, including structural drawing, electromechanical drawing	3-Feb-24	-	-	-				

A. Latif




SN	Project name	Project Code	Agreement Signing Date	Deliverables	Due date	Actual Submission Date	Invoice submission date	Invoice Amount (BDT)	Invoice Payment Status	Project Coordinator	Employee Engagement	Coordinator Mobile No.	Remarks
				Complete BOQ, including itemized quantities, materials, and cost estimates	25-Feb-24	-	-	-	-				
				Comprehensive tender document, including specifications, contract terms, and bidding instructions	4-Mar-24	-	-	-	-				
22	CAAB, Consultancy Services for Aviation Academy	40291	21-Nov-23	Inception Report	21-Dec-23	28-Dec-23	2-Jun-24	6,446,644	Pending	Tanvir Ibn Ali	1. Ali Mohd. Al-Mamun 2. Shahedul Islam 3. Mehedi 4. Saiful Islam 5. Nafiz Ahmed	01717040525	
				Final Report	21-Feb-24	-	-	-	-				
				Final EIA Report	21-Mar-24	-	-	-	-				
				Detail Design with BoQ	21-Mar-24	-	-	-	-				
				DPP	21-May-24	-	-	-	-				
				Tender Documents Including Environmental Clearance Certificate from DoE	21-Aug-24	-	-	-	-				
23	CAAB, Consultancy Services for Cargo Warehouse	40290	21-Nov-23	Inception Report	21-Dec-23	28-Dec-23	2-Jun-24	4,523,461	Received	Mehedi	1. Ali Mohd. Al-Mamun 2. Shahedul Islam 3. Tanvir Ibn Ali 4. Md. Saiful Islam 5. Nafiz Ahmed	01749293948	
				Final Report	21-Feb-24	-	-	-	-				
				Final EIA Report	21-Mar-24	-	-	-	-				
				DPP	21-Mar-24	-	-	-	-				
				Detail Design with BoQ	21-May-24	-	-	-	-				
				Tender Documents Including Environmental Clearance Certificate from DoE	21-Aug-24	-	-	-	-				
24	BSCIC, FS BSCIC Multisectoral Industrial Park	40288	5-Nov-23	Inception Report	15-Nov-23	7-Dec-23	31-Mar-24	3,662,486	Pending	Md. Saiful Islam	1. Muhammad Shamsur Rahman 2. Tanvir Ibn Ali 3. Shahedul Islam 4. Mehedi 5. Md. Abdur Rashid	01874444236	
				Draft Report	5-Jan-24	30-Mar-24	-	-	-				
				EIA	30-Jan-24	24-Mar-24	-	-	-				
				Final Report	30-Jan-24	-	-	-	-				
25	BSCIC, FS BSCIC Leather Industrial Park	40287	5-Nov-23	Inception Report	15-Nov-23	14-Dec-23	-	3,319,618	Pending	Mehedi	1. Muhammad Shamsur Rahman 2. Tanvir Ibn Ali 3. Shahedul Islam 4. Mehedi 5. Md. Abdur Rashid	01749293948	
				Draft Report	5-Jan-24	19-Mar-24	-	-	-				
				Final Report	30-Jan-24	-	-	-	-				
				EIA	30-Jan-24	-	-	-	-				
26	BPDB, FS for SCADA	40286	9-Nov-23	Inception Report	24-Nov-23	23-Nov-23	1-Jan-24	74,111	Received	Mehedi	1. Ali Mohd. Al-Mamun 2. Shahedul Islam	01749293948	
				Draft Report	19-Dec-23	11-Jan-24	4-Feb-24	74,111	Received				
				Final Report	9-Jan-24	16-Feb-24	4-Mar-24	1,111,667	Pending				
27	APSCL Solar	40285	24-Sep-23	Inception Report	9-Oct-23	8-Oct-23	17-Jan-24	4,562,500	Received	Munsi Shahid Anis	1. Mohana Kawsher 2. S.k. Nayeem Ahmed	01921717899	
			Draft IEE Report	9-Nov-23	9-Nov-23	17-Jan-24							
			Final IEE Report	24-Nov-23	11-Jan-24	17-Jan-24							
			Draft FS Report	24-Nov-23	11-Nov-23	17-Jan-24							
			Final FS Report	24-Dec-23	24-Mar-24								
				Draft EIA & SIA Report	9-Jan-24	18-Dec-23	23-Jun-24	4,662,911	Pending				
				Final EIA & SIA Report	24-Jan-24	11-Jan-24							
28	BPDB Solar	40284	19-Sep-23	Inception Report	8-Oct-23	8-Oct-23	2-Feb-24	4,002,267	Received	S.k. Nayeem Ahmed	Munsi Shahid Anis	01521410703	
				Draft Report	23-Nov-23	23-Nov-23							
				Final Report	19-Dec-23	12-Dec-24	28-Jul-24	6,003,400	Pending				
29	BEC, Development of Online Nomination	40283	18-Sep-23	Inception Report	4-Oct-23	4-Oct-23	9-Nov-23	9,086,959	Received	Abu Sofian	1. Md. Zasim Uddin	01788766999	

A. Labib



Project name	Project Code	Agreement Signing Date	Deliverables	Due date	Actual Submission Date	Invoice submission date	Invoice Amount (BDT)	Invoice Payment Status	Project Coordinator	Employee Engagement	Coordinator Mobile No.	Remarks
Submission System, Electoral App			Interim Report	13-Dec-23	9-Nov-23	9-Nov-23	18,173,918	Received		2. Md. Tanvirul Haque 3. Zaki Ishtiaque Hussain		
			Draft Final Report	18-Jan-24	27-May-24	27-May-24	18,173,918	Received				
			Final Report	16-May-24	27-May-24	27-May-24	18,173,918	Received				
			Submission of all Documents	-	-	-	-	-				
30 NSDA, Conducting a research in Skills Mapping	40282	17-Sep-23	Inception Report	17-Oct-23	4-Oct-23	4-Oct-23	1,992,968	Received	Mahmuda Khanam	1. Shyamal C.N. Talukder 2. Tanvir Ibn Ali 3. Sagufa Nawar	01712633046	
			Draft Report	31-Dec-23	15-Nov-23	23-May-24	4,982,420	Received				
			Final Report	31-Jan-24	16-May-24	13-Jun-24	2,989,452	Pending				
31 BR Ghorasal rail supervision	40277	13-Sep-23	Monthly progress Report	7th day of every month	Sept 23- Jul 24	18-Mar-24	3,187,063	Received	Munsi Shahid Anis	1. Muhammad Shamsur Rahman 2. Nafiz Ahmed 3. Mohana Kawsher	01921717899	
			Draft ESIA	31-Jan-24	31-Jan-24	-	-	-				
			Final ESIA	18-Mar-24	18-Mar-24	-	-	-				
			Annual Summary	After 1 year	-	-	-	-				
			Contract Completion	After 30 days of completion	-	-	-	-				
32 DPE, FS establishment of Dilapidated GPS	40275	23-Aug-23	Inception Report	7-Sep-23	6-Nov-23	6-Nov-23	989,997	Received	Saiful Islam	Md. Abdul Latif Sarker	01994685459	
			Draft Final Report	23-Nov-23	15-Feb-24	15-Feb-24	1,979,993	Pending				
			Final Report and DPP	21-Dec-23	31-Mar-24	31-Mar-24	1,979,993	Pending				
33 DPE, FS establishment of 200 new GPS	40273	3-Aug-23	Inception Report	28-Aug-23	28-Aug-23	28-Aug-23	960,000	Received	Sagufa Nawar	1. Shyamal C.N. Talukder 2. Saiful Islam	01994685459	
			Draft Final Report	3-Nov-23	9-Oct-23	10-Oct-23	1,920,000	Received				
			Final Report	3-Dec-23	31-Oct-23	1-Nov-23	1,920,000	Pending				
34 Preparation of FS and DPP for BSC	40272	1-Aug-23	Draft Report (A)	31-Oct-23	31-Oct-23	12-Nov-23	1,597,222	Received	Md. Abdur Rashid	1. Muhammad Shamsur Rahman	01764774877	
			Final Report (A)	3-Nov-23	29-Feb-24	4-Mar-24	159,722	Received				
			Draft Report (B)	Six Month	-	-	-	-				
			Final Report (B)	Six Month	-	-	-	-				
			Draft Report (C)	30-Sep-24	30-Sep-24	16-Oct-24	1,597,222	Pending				
			Final Report (C)	30-Sep-24	-	-	-	-				
35 RHD, FS of Mymensingh Zone	40271	13-Jul-23	Inception Report	28-Jul-23	28-Jul-23	18-Sep-23	6,301,042	Received	Munsi Shahid Anis	1. Ahnaf Anjum 2. Mohana Kawsher	01921717899	
			Interim Report- 1	13-Sep-23	30-Nov-23	19-Dec-23	8,401,389	Received				
			Draft Final Report- 1	13-Oct-23	1-Apr-24	27-May-24	4,200,694	Received				
			Final Report- 1	13-Nov-23	1-Jun-24	-	-	-				
			Interim Report- 2	13-Dec-23	2-Apr-24	27-May-24	6,301,042	Received				
			Draft Final Report- 2	13-Mar-24	-	-	-	-				
			Final Report- 2	28-Apr-24	-	-	-	-				
			Final Report- 2	24-Jul-23	24-Jul-23	24-Jul-23	34,224,663	Received				
1.0 Million Smart Cards	12-Dec-23	24-Jan-24	24-Jan-24	14,000,986	Received							
1.0 Million Smart Cards	12-Feb-24	30-Jan-24	30-Jan-24	14,000,986	Received							
1.0 Million Smart Cards	12-Feb-24	6-Mar-24	6-Mar-24	14,000,986	Received							
1.0 Million Smart Cards	12-Feb-24	8-May-24	8-May-24	14,000,986	Received							
0.5 Million Smart Cards	12-Feb-24	10-Jul-24	16-Jul-24	7,000,499	Received							
0.5 Million Smart Cards	12-Feb-24	15-Jul-24	16-Jul-24	7,000,499	Received							
0.7 Million Smart Cards	12-Feb-24	27-Aug-24	27-Aug-24	9,800,690	Received							
1.0 Million Smart Cards	12-Feb-24	-	-	-	-							
1.0 Million Smart Cards	12-Feb-24	-	-	-	-							
1.0 Million Smart Cards	12-Feb-24	-	-	-	-							
37 BREB, RRBK	40269	28-May-23	Inception Report	5-Jul-23	5-Jul-23	12-Oct-23	1,702,128	Received	Zaki Ishtiaque Hussain	1. Md. Zasim Uddin 2. Saddam Hossain	01775640436	
			Interim Report	17-Dec-23	14-Dec-23	2-Jan-24	6,844,818	Received				
			Draft Report	28-Feb-24	8-Jul-24	25-Jun-24	3,422,337	Pending				
			Final Report	24-Mar-24	-	-	-	-				
38 BREB, DMCS	40268	28-May-23	Inception Report	7-Sep-23	7-Sep-23	12-Oct-23	1,880,308	Received	Md. Tanvirul Haque	1. Md. Zasim Uddin 2. Saddam Hossain	01712210533	
			Interim Report	17-Dec-23	14-Dec-23	2-Jan-24	7,521,263	Received				
			Draft Report	28-Feb-24	8-Jul-24	25-Jun-24	3,759,731	Pending				
			Final Report	24-Mar-24	-	-	-	-				
39 NU FS Land Acquisition for Expansion	40242	11-Jan-23	Inception Report	9-Feb-23	23-Feb-23	21-Mar-23	2,241,989	Received	Zaki Ishtiaque	1. Md. Zasim Uddin	01775640436	

A. Habib



SN	Project name	Project Code	Agreement Signing Date	Delivarables	Due date	Actual Submission Date	Invoice submission date	Invoice Amount (BDT)	Invoice Payment Status	Project Coordinator	Employee Engagement	Coordinator Mobile No.	Remarks
				Interim Report	23-Mar-23	2-May-23	5-Jun-23	3,362,983	Received	Hussain	2 Md. Tanvirul Haque		
				Draft Final Report	10-May-23	9-Oct-23	18-Oct-23	2,241,989	Received				
				Final Report	30-May-23	27-Nov-23	30-Jun-24	2,241,989	Pending				
				Submission and approval of DPP	2-Jul-23	-	-	-	-				
40	BR. FS & DD Birol	40241	1-Jan-23	Inception Report	16-Jan-23	16-Jan-23	13-Mar-23	1,610,000	Received	Munsi Shahid Anis	1. Nafiz Ahmed 2. S.k. Nayeem Ahmed	01921717899	
				Draft FS Report	25-May-23	25-May-23	25-May-23	2,415,000	Received				
				Final FS Report	1-Jan-24								
				Draft DD & Drawing	16-Apr-24	29-Jan-23	29-Jan-23	12075000	Pending				
				Final DD & Drawing	1-May-24								
41	DSCC, Development of Old Buriganga Channel	40227	1-Oct-22	Inception Report	15-Nov-22	17-Dec-22	27-Dec-22	4,416,000	Received	Md. Maidul Hayder	Shyamal C.N. Talukder	01723731307	
				Survey Report	29-Aug-23	29-Aug-23	3-Sep-23	6,624,000	Pending				
				Draft Report	29-Sep-23	30-Jul-24	-	-	-				
				DPP	15-Jan-24	-	-	-	-				
				Final Report	28-Feb-24	-	-	-	-				
42	Petrobangla, Automation of Gas Transmission & Distribution	40226	24-Oct-22	Inception Report	28-Nov-22	28-Nov-22	2-Feb-23	3,046,000	Pending	Mehedi	1. Engr. Anwar H. Khan 2. Shahedul Islam	01749293948	
				Hydraulic Report	7-Jun-23	7-Jun-23	7-Jun-23	3,046,000	Pending				
				Final Report	1-Aug-24	1-Aug-24	1-Aug-24	2,284,500	Pending				
43	NGOAB, NGO Management System	40225	4-Oct-22	Inception Report	28-Nov-22	29-Nov-22	13-Dec-22	928,850	Received	Abu Sofian	1. Md. Zasim Uddin 2. Munsi Shahid Anis	01788766999	
				Registration Setup	28-Feb-23	15-Mar-23	3-Apr-23	1,857,700	Received				
				Management, Information & Registration Management									
				Submission of Modules and Deployment	3-Jan-24	31-Mar-24	31-Mar-24	1,857,700	Received				
				Promotion & Training	3-Feb-24	5-Jul-24	5-Jul-24	928,850	Pending				
				Maintenance	12 months after completion of the project	5-Jul-24	5-Jul-24	928,850	Pending				
44	BREB, FS under Overload Transformer project	40220	1-Aug-22	Inception Report	8-Aug-22	22-Aug-22	17-Sep-23	1,073,000	Pending	Mamun Hasan Mozumder	1. Md. Zasim Uddin 2. Al Jobadatunessa 3. Saddam Hossain 4. Kahfia Nahrin Ela	01743932897	
				Interim Report	11-Oct-22	18-10-22							
				Draft Report	30-Oct-22	17-Jan-23							
				Final Report	31-Dec-22	14-May-23							
45	BREB, Poverty Reduction	40218	29-Jun-22	Inception Report	24-Jul-22	24-Jul-22	30-Jun-24	6,177,126	Received	Zaki Ishtiaque Hussain	1. Md. Zasim Uddin 2. Md. Tanvirul Haque 3. Saddam Hossain 4. Abdur Latif Sarker	01775640436	
				Interim Report	31-Aug-22	30-Aug-22							
				Draft Final Report	30-Sep-22	20-Oct-22							
				Final Report	29-Dec-22	29-Dec-22							
46	BREB, Risky Line	40217	29-Jun-22	Inception Report	24-Jul-22	24-Jul-22	19-Mar-23	2,736,860	Pending	Saddam Hossain	1. Md. Zasim Uddin 2. Md. Tanvirul Haque	01738962226	
				Interim Report	20-Aug-22	30-Aug-22							
				Draft Report	10-Sep-22	27-Sep-22							
				Final Report	28-Sep-22	23-Nov-22							
47	NU, FS on Development of Infrastructure for LMS	40216	20-Jun-22	Inception Report	4-Jul-22	5-Jul-22	5-Jul-22	2,366,517	Received	Sagufa Nawar	1. Md. Amzad Hossain 2. Shyamal C.N. Talukder 3. Md. Saiful Islam	01994685459	
				Interim Report	20-Sep-22	2-Oct-22	10-Oct-22	3,549,770	Received				
				Draft Final Report	20-Nov-22	9-Oct-23	9-Oct-23	2,366,517	Received				
				Final Report	20-Dec-22	14-May-24	30-Jun-24	2,366,517	Pending				
48	NHA, FS of Geneva Camp Project	40205	28-Mar-22	Inception Report	9-May-22	9-May-22	9-May-22	9,300,000	Received	Mamun Hasan Mozumder	1. Md. Zasim Uddin 2. Md. Tanvirul Haque 3. Zaki Ishtiaque Hussain	01743932897	
				Draft Report	30-Jun-22	28-Jun-22	19-Dec-22	12,400,000	Received				
				Final Report	19-Jan-23	19-Jan-23	19-Jan-23	2,000,000	Pending				
49	DOICT, FS of Sk Russel Digital Lab	40204	28-Feb-22	Project Signing	7-Mar-22	7-Mar-22	13-Mar-22	1,983,913	Received	Munsi Shahid Anis	1. Muhammad Shamsur Rahman 2. Ahnaf Anjum	01921717899	
				Inception Report	13-Mar-22	2-Jun-22	11-Apr-22	1,417,081	Received				
				Draft Feasibility Study Report	28-May-22	21-Aug-22	13-Oct-22	1,385,590	Pending				
				Final Feasibility Study Report	18-Jun-22	17-Oct-22	25-Oct-22	831,354	Pending				

A. Latif



SN	Project name	Project Code	Agreement Signing Date	Delivarables	Due date	Actual Submission Date	Invoice submission date	Invoice Amount (BDT)	Invoice Payment Status	Project Coordinator	Employee Engagement	Coordinator Mobile No.	Remarks
50	BR, Evaluation of Implementation Resettlement Plan for PBRLP	40202	28-Feb-22	Inception Report	13-Mar-22	24-Feb-22	12-Jun-22	2,931,716	Received	Tanvir Ibn Ali	1. Md. Amzad Hossain 2. Mehedi	01717040525	
				Draft Mid-term Evaluation	28-Mar-22	8-Nov-22	29-Nov-22	3,908,955	Received				
				Final Mid-term Evaluation Report	28-Apr-22	10-Jan-23	5-Feb-23	3,908,955	Received				
				Draft End-of-the-Project Evaluation Report	8-May-22	-	-	-	-				
				Final End-of-the-Project Evaluation Report	-	-	-	-	-				
				Completion Report	-	-	-	-	-				
51	GTCL, Black Dust	40195	19-Jan-22	Inception Report	8-Feb-22	6-Mar-22	31-Mar-22	3,280,964	Received	Shahedul Islam	1. Md. Amzad Hossain 2. Engr. Anwar H. Khan 3. Mehedi 4. Md. Abdur Rashid	01717278066	
				Interim/Preliminary Report	5-Mar-22	20-Apr-22	30-Jun-22	6,561,928	Received				
				Draft Final Report	20-Mar-22	29-Jun-22	30-Jun-22	8,749,238	Pending				
				Final Assessment Report	19-Apr-22	11-Sep-23	25-Mar-24	3,280,964	Pending				
52	NMST Certification Body Project	40193	6-Dec-21	Conduct Surveillance Audit (2020-21)	N/A	N/A	12-Apr-22	699,513	Received	Mamun Hasan Mozumder	1. Md. Zasim Uddin 2. Zaki Ishtiaque Hussain 3. Md. Abdur Latif Sarker	01743932897	
				Surveillance Audit (2021-22)	N/A	N/A	23-Jul-23	349,756	Received				
				Surveillance Audit (2022-23)	N/A	N/A	-	-	-				
53	Four Sites FS, RAP & ESIA Economic Zone	40187	9-Dec-21	Inception Report	11-Jun-22	11-Jun-22	16-Oct-22	4,551,607	Received	Mahmuda Khanam	1. Muhammad Shamsur Rahman 2. Shyamal C.N. Talukder 3. Md. Saiful Islam 4. Al Jobadatunnessa 5. Md. Abdur Rashid	01712633046	
				Interim Report	22-Sep-22	22-Sep-22	16-Oct-22	9,103,215	Received				
				Draft Report	3-Jan-23	3-Jan-23	14-Dec-23	13,905,663	Received				
				Final Report (Pabna)	-	-	-	-	-				
				Final Report (Kushtia)	22-Oct-23	22-Oct-23	-	-	-				
				Final Report Chandpur 2)	28-Jul-24	28-Jul-24	-	-	-				
Final Report (Narail)	1-Aug-24	1-Aug-24	-	-	-								
54	BREB, 31 Lac Pre-Payment Meter	40177	28-Oct-21	Inception Report	7-Nov-21	7-Nov-21	30-Jun-24	5,249,992	Received	Md. Tanvirul Haque	1. Md. Zasim Uddin 2. Mamun Hasan Mozumder 3. Zaki Ishtiaque Hussain 4. Saddam Hossain	01712210533	
				Interim Report-1	19-Jan-22	19-Jan-22							
				Interim Report-2	30-Mar-22	30-Mar-22							
				Draft Report	22-Jun-22	22-Jun-22							
				Final Report	28-Jun-22	28-Jun-22							
55	BBA, TA for Bhulta-Bancharam road over Meghna River	40167	27-May-21	Inception Report	12-May-21	18-Aug-21	14-Aug-22	12,998,416	Received	Munsi Shahid Anis	1. Muhammad Shamsur Rahman 2. Md. Maidul Hayder	01921717899	
				Interim Report	16-Aug-22	16-Aug-22	14-Aug-22	12,998,416	Received				
				Updated FS Report	22-Mar-22	8-Jan-23	29-Jan-23	12,767,654	Received				
				RFP	3-May-23	3-May-23	4-Jun-23	12,767,776	Received				
				Bid Evaluation	3-Feb-24	-	-	-	-				
				Contract signing	30-Jun-24	-	-	-	-				
56	CPA, Preparation of TD, Appointing of Ship Handling Operator	40136	30-Sep-20	Draft Tender	All report should be submit within 60 days of Contact Signing.	1-Nov-20	31-Mar-21	644,700	Received	Munsi Shahid Anis	1. Muhammad Shamsur Rahman 2. Ahnaf Anjum	01921717899	
				Final Tender		-	28-Sep-22	1,128,225	Pending				
				Appointment of Ship Handling Operator		-	-	-	-				
57	BIWTC, FS for the procurement of aquisition of Hover Crafts	40125	25-Mar-20	Inception Report	25-Apr-20	23-Mar-20	15-Jul-20	4,500,000	Received	Munsi Shahid Anis	1. Muhammad Shamsur Rahman 2. Saiful Islam	01921717899	
				Interim Report	25-Jun-20	27-Sep-20	27-Sep-20	4,500,000	Received				
				Final Report	25-Aug-20	31-Dec-20	31-Dec-20	4,500,000	Received				
				DPP	25-Sep-20	16-Jun-23	16-Jun-23	3,723,913	Pending				
58	BTMC, TA for 13 sites	40110	12-Nov-19	Inception Report (Invoice- 1 to 15)	within 2 weeks of confirmation from	30-Dec-19 (4 sites of 13 sites)	1-Jan-20	7,335,402	Received	Mehedi	Muhammad Shamsur Rahman	01723731307	
				Final FS Report (Invoice- 16 to 24)	within 8 weeks of confirmation from	10-Dec-20	29-Nov-20	8,208,520	Received				
				Bid Documents (invoice- 25 to 28)	within 10 weeks of confirmation from	Draft submit 9-Dec-20	29-Jul-21	5,193,888	Received				
				Procurement Support (Invoice- 29 to 30)	within 12 weeks of confirmation from BTMC	23-Jun-22	2-Oct-22	865,648	Received				

A. Latif

Project name	Project Code	Agreement Signing Date	Delivarables	Due date	Actual Submission Date	Invoice submission date	Invoice Amount (BDT)	Invoice Payment Status	Project Coordinator	Employee Engagement	Coordinator Mobile No.	Remarks
			Inception Report (Dinajpur & Nilphamari) (Invoice- 33 to 35)	within 2 weeks of confirmation from BTMC	21-Nov-23	21-Nov-23	1,973,092	Received				
			Draft Final Report (Dinajpur & Nilphamari)	within 2 weeks of confirmation from BTMC	1-Jul-24	-	-	-				
59 Training on PPP	40029	11-May-13	20th training	26- 28 Nov 2024	-	-	-	-	Aminah Abda	Md. Zasim Uddin	01679702668	
60 Training on Project Management	40089	20-Jun-19	9th training	10-12 Dec 2024	-	-	-	-	Aminah Abda	Md. Zasim Uddin	01679702668	
61 Training on Procurement Management	40148	23-Feb-21	6th training	29-31 Oct 2024	-	-	-	-	Aminah Abda	Md. Zasim Uddin	01679702668	
62 Training on Feasibility Study	40263	16-Apr-23	3rd training	28-30 Jan 2025	-	-	-	-	Aminah Abda	Md. Zasim Uddin	01679702668	

Notes:

1. Dash Sign Indicates Deliverables, Invoice & Payment Status.

Prepared by

A. Latif 21/10/24

Md. Abdul Latif Sarker
Assistant Director

Reviewed by

[Signature] 21/10/24

Md. Zasim Uddin
Executive Director (Finance & HR) and
Company Secretary

Approved by

[Signature]

AKM Fazlul Haque
Managing Director